



Department of Veterans Affairs

WATER - PLUMBING SYSTEMS INSPECTION REPORT (MANUFACTURED HOME)		CASE NO.
NOTE TO INSPECTOR: All inspections must be completed following installation and set-up.		
LOCATION OF MANUFACTURED HOME		SERIAL NO. OF MANUFACTURED HOME
NAME OF INSPECTOR	NAME AND ADDRESS OF FIRM	TELEPHONE NO.
1. CERTIFICATION OF WATER SYSTEM	ALL WATER PIPING HAS BEEN SUBJECTED TO A PRESSURE OF WATER OR AIR AT 100 PSI FOR 15 MINUTES WITHOUT LOSS OF PRESSURE? YES NO	
The drainage and vent systems will be tested by one of the methods described below for evidence or indication of leakage.		
2A. AIR TEST - The fixture traps shall be filled with water and remaining openings securely plugged. The entire system shall be subjected to a 2 inch (manometer) water column air pressure test. If the system loses pressure, leaks may be located with smoke pumped into the system or with soap suds spread on the exterior of the piping.	NO LEAKS DETECTED OR EXISTING LEAKS REPAIRED? YES NO NOT APPLICABLE	
2B. FLOOD LEVEL TEST - The manufactured home shall be in a level position, and the entire system shall be filled with water to the rim of the toilet bowl. (Tub and shower drains shall be plugged.) After all trapped air has been released, the test shall be sustained for not less than 15 minutes without evidence of leaks. The waste piping above the level of the toilet bowl shall then be tested and show no evidence of leakage when the high fixtures are filled with water and emptied simultaneously to obtain the maximum possible flow in the drain piping.	NO LEAKS DETECTED OR EXISTING LEAKS REPAIRED? YES NO NOT APPLICABLE	
3. FIXTURE TEST - The plumbing fixtures shall be subjected to a flow test by filling them with water and checking for leaks and retarded flow while they are being emptied. Nonmetallic shower stalls shall be tested for leaks by filling the pan with water to the top of the dam for not less than 15 minutes. All water heaters shall be equipped with approved and listed fully automatic valves or a single valve design to provide temperature and pressure relief. Full size drain lines shall be provided and shall discharge by gravity without being trapped and shall not have the outlet threaded.	FIXTURES FUNCTION SATISFACTORILY? YES NO	
RESPONDENT BURDEN: Public reporting burden for this collection of information is estimated to average 2 hours per response, including the time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding this burden estimate or any other aspect of this collection of information, including suggestions for reducing this burden, to VA Clearance Officer (723), 810 Vermont Ave., NW, Washington, DC 20420; and to the Office of Management and Budget, Paperwork Reduction Project (2900-0243), Washington, DC 20503. PLEASE DO NOT SEND THIS FORM OR APPLICATIONS FOR BENEFITS TO THESE ADDRESSES.		
FEDERAL STATUTES PROVIDE SEVERE PENALTIES FOR ANY FRAUD, INTENTIONAL MISREPRESENTATION OR CRIMINAL CONNIVANCE OR CONSPIRACY PURPOSED TO INFLUENCE THE ISSUANCE OF ANY GUARANTY OR INSURANCE OR THE GRANTING OF ANY LOAN BY THE SECRETARY.		
I certify that I have carefully inspected the above system in which I have no interest present or prospective and that I have reported herein all observed conditions.		
DATE	SIGNATURE OF INSPECTOR	LICENSE NO.

VA FORM
SEP 1993

26-8731a

EXISTING STOCK OF VA FORM 26-8731a, MAY
1983, WILL BE USED

★U.S. GOVERNMENT PRINTING OFFICE: 1993 - 301-790/94739